

# SEMINAR CHANGE TO IBS – A MUST !

*Tajuk Ceramah:*

## **PENGELUARAN KOMPONEN IBS**

*Disampaikan oleh:*

**En. Fakhrul Nazhi bin Hanaffi**

*Dari:*



**TERAJU PRECAST SERVICES  
SDN BHD** (872362-W)

## ABOUT COMPANY

- **TERAJU PRECAST SERVICES SDN. BHD.** (“THE Company”) was established to undertake design, I.B.S Consultations and I.B.S supply and installation of pre-cast concrete building components.
- Board members of the Company possess the required experience in the execution of any construction works to be carried out in the form of IBS. Each member is specialized in the respective scope of works involved in pre-cast system construction.
- The Company provides the following services:-
  - 1.Design of building structures in IBS.
  - 2.Production of the required IBS components according to the structural engineers’ design.
  - 3.Installation of IBS components including jointing.
  - 4.Advise clients on economical design in the usage of IBS.

# TERAJU PRECAST PRODUCTION FACILITIES

## FACTORY 1 - BANTING

**Address:**

**Lot3232, Jalan Banting/Dengkil,  
Batu 35 kg Bukit Changgang,  
42700 Banting Selangor Darul Ehsan.**

**Capacity:**

**60m<sup>3</sup> per day**



## FACTORY 2 - GAMBANG

**Address:**

**Batu 12, Jalan Gambang / Kuantan.  
25200, Kuantan,  
Pahang Darul Makmur.**

**Capacity:**



**80m<sup>3</sup> per day**

# COLUMNS CONNECTION





# POCKET



- Roughened column surface

**Column into pockets / pilecap  
- By HUME, EPM**

# PRECAST POCKET



- Precast Pocket with side castellation.




- Castellations reduce penetration depth  $D=H$ .

## PRECAST COLUMN WITH CORRUGATED SLEEVE



- Column starter bars slotted into sleeves & grouted.

# TYPICAL SECTION



**Column Starter Bar Detail**



# BASE PLATE




- Column with Base Plate
- Rapid fixing, similar as steel column connection



- Cast in item - Steel Plate with HT starter bars

## DISADVANTAGE

Wastage material






# COLUMN SHOE

- The anchor bolt cast in into the foundation using a fitting template





- Fast and no propping required



- Column shoe - cast in item

## TEMPORARY ASSEMBLY BRACE

- Check prop load
- Basically vertical load direct transfer to foundation
- Function of props just for holding the column & adjust for alignment verticality



- Ensure verticality using device such a Theodolite



# TENSION PROPS FOR TEMPORARY STABILITY



■ Step no.1



■ Step no.2



■ Step no.3



# COLUMN & BEAM CONNECTION





# OPEN CORBEL






# STEEL BILLETS





## BSF – SLIDING PLATE



- Sliding component is cast inside the beam, then pushed out on site to engage the lite

# HALF JOINT (HIDDEN CORBEL)









- possible to meet architecture's demand

# BEAM TO COLUMN CONNECTION



■ Cast In Situ Wet Connection



■ Before and after wet connection



# **MANUFACTURING PROCESS - RC PRODUCTS**

# IBS COMPONENTS MANUFACTURED



■ Column



■ Beam



■ Planks



■ Staircase





■ Shear Wall



■ Parapet Wall

# PRODUCTION PROCESS FLOW





# 1. BAR CUTTING



- Refer to BBS (Bar Bending Schedule) on the shop drawing
- Cut the rebar using cutting machine



## 2. BAR BENDING



- Use the right diameter of deformer to get the exact size
- Bend the bar using bar bending machine.

### 3. TYING REBAR



- Tie the rebar as cage

## 4. CAGE INSPECTION



- Performed by a QC Inspector/ Production Supervisor).
- Ensure the main bar size, quantity, dimension and spacing are correct.

## 5. MOULD SETTING



- Mould maker to set up the mould according to the production drawing.
- Check the levelling by using dumpy level, spirit level or theodolite.



## 6. CLEANING MOULD AND OILING



- Use cup brush or steel scraper to remove the concrete debris.
- Ensure the mould is cleaned up properly.
- Apply specified mould oil using sprayer or sponge. Extra oil must be wiped off.

## 7. PUT IN CAGES



## 8. FIX SIDE FORMS



- Ensure the bottom rubber gasket is in good condition.
- Fix the side forms to the mould and tight it using tie rod, bracket pin or bolt and nut which are needed.



## 9. CAST IN ITEMS



- Cast In Item such as Corrugated Sleeve, Dowel bar, Steel Connector.
- Ensure the items are covered properly to avoid any concrete laitance from going in.
- Ties it to the cages and sufficiently support it using tie wire or wastage steel bar.



## 10. CONCRETE PLACING



- Discharge the concrete into the mould in each layer approximately 500mm.
- Vibrate the concrete using mechanical poker or external vibrator.
- Finish the top surface as required with trowel and level it properly.
- If rough surface is required, rough the surface using wire brush

## 11. FINISHING



- Bagging the pin hole using Ordinary Portland Cement and white cement.
- For the bagging purpose, apply Render Mix at the surface area before proceeding with the bagging works.

## 12. POST POUR INSPECTION



- After demoulding inspection performed by QC Inspector/QC Supervisor
- Only elements that have green dot can be transferred to stock yard.
- To provide spacer timber in between stacked elements



## 13. METHOD OF STORAGE



- Temporary storage area must be barricaded to prevent unauthorized person from entering the area.  
Proper planning for stacking to maximize the area used.  
Barricade to be placed after the activity.






- Elements must be properly stacked on site to avoid blocking/disturbing crane access



- Proper material staking.
- For hcs and plank, timber positioning is very important. The timber should be in a vertical line (distance timber from edge components is 300-500mm)



- Do not stand between elements during handling / unloading in progress
- Timber to be placed in proper position prior to the stacking.





- No ground contact during stacking to prevent damage on elements
- Timber to be placed in proper position prior to the stacking.



## 14. DELIVERY OF GOODS



- Delivered to the site using cargo or pole trailer.
- Ensure the timber stacked underneath the elements is in good condition to avoid any damage.
- Products need to be tied properly to the lorry to ensure stability.

## 15. QUALITY CONTROL

### Process control plan

- Process control plan – rc elements
- Process control plan – hcs/prestressed plank production

### Inspection & test plan

- Inspection and test plan – rc elements
- Inspection and test plan – hcs/prestressed plank
- Checklist for precasting works in factory
- Concrete test cubes submission form
- Non-conformance report
- QUALITY INSPECTION CARD (prestressed plank & hollow core slab)
- Cube test record
- STRAND STRESSING CHECKIST (bundle jack)
- NON-CONFIRMANCE REPORT – hollow core slab

## QA-F19

Teraju Precast Services Sdn Bhd

No. A00001

## NON-CONFORMANCE REPORT

EXTERNAL	INTERNAL
Delivery Order No	
Delivery Date	
Supplier	
Transport No	

- Strand Position : \_\_\_\_\_  
- Strand Size : \_\_\_\_\_



☐ Reject/ Dispose \*

☐ Keep as stock for future use

☐ Others (Please specify)

DATE \_\_\_\_\_

QA/QC Technician/ Supervisor

# **CONSTRUCTION METHOD STATEMENT**

## **PRECAST BUILDING SYSTEM Structure Frame System**




# GROUND FLOOR PREPARATION


## STEP 1

- Preparation of foundation.
- Casting of In-situ column stumps / ground beams with protruding starter bars ready to receive Precast Columns.
- Before starting the precast column installation, installer will mark the control line for precast column

**Protruding  
Starter Bars**




# COLUMN INSTALLATION



## STEP 2

- Before starting the precast column installation, the installer will mark control line for precast column.
- To provide required numbers of shim to make sure bottom of column level is correct.



# COLUMN INSTALLATION



- To provide required numbers of shim to make sure bottom of column level is correct.
- Precast column is slotted into protruding starter bar






# COLUMN INSTALLATION



- To provide required numbers of shim to make sure bottom of column level is correct.
- Precast column is slotted into protruding starter bar
- Column is propped to the required level and verticality
- Column is to be secured with props





# COLUMN INSTALLATION



- To provide required numbers of shim to make sure bottom of column level is correct.
- Precast column is slotted into protruding starter bar
- Column is propped to the required level and verticality
- Column is propped to the required level and verticality
- Column is grouted with high strength non-shrink grout




- C60 (Sto-crete)

# BEAM INSTALLATION

## STEP 3

- Precast beam is lifted into position






# BEAM INSTALLATION

Precast beam is lifted into position

- Corbel connection
- Grouting corrugated sleeve



- Bolt & Nut Method




- Grouting Method




# SLAB INSTALLATION

## STEP 4


- Precast Hollow Core Slab or Precast Planks was lifted onto position by using clumper or lifting belt



## OTHER ASSOCIATED WORKS..



- Grouting Shear key joint
- Installation of beam top rebar
- Beam top concrete casting





## OTHER ASSOCIATED WORKS..


### STEP 5

- Grouting Shear key joint







## OTHER ASSOCIATED WORKS..



- Shear key joint is grouted
- Installation of beam top rebar
- Beam top concrete casting
- Laying the trunking




# CASTING STRUCTURAL TOPPING



## STEP 6:

- Placing of hollow core slab topping reinforcement/wire mesh.
- Casting of topping concrete



## OTHER ASSOCIATED WORKS..

- M&E services installation underneath of precast slab





# OPENING ON PRECAST SLAB




Opening type:  
Circle – 200 diameter and below  
size, to core at site  
Rectangular shape – large opening  
to be done at factory.







# OPENING ON HOLLOW CORE SLAB

l / b	Hollow Core Slab			
	150-165	200-215	265	325-500
<b>1</b> <u>Center</u> -round hole -square opening (maximum 3 voids in the same cross section)	Ø 87 87x1000	Ø 100 87x1000	Ø 125 87x1000	Ø 135 87x1000
<b>2</b> <u>Front</u>	500x0.2l	450x0.2l	550x0.2l	410x0.2l
<b>3</b> <u>Corner</u>	390x0.2l	370x0.2l	400x0.2l	500x0.2l
<b>4</b> <u>Edges</u>	225	180	200	245



# OPENING ON HOLLOW CORE SLAB



# FLEXIBILITY OF PRECAST SYSTEM



- Fixing of M&E Services onto Precast Elements





# FLEXIBILITY OF PRECAST SYSTEM



- Precast Beam and Cast In Situ Beam Connection
- Cast In Situ Slab beside precast beam



# THANK YOU



TERAJU PRECAST SERVICES  
SDN BHD (872362-W)