

ID	WBS		Task Name	Duration	Start	Finish	Predecessors	Successors	21 November										01 January					11 February					21															
									30	08	16	24	04	13	21	30	07	16	24	02	10	21	29	07	16	24	02	10	19	27	07	15	24	02	10	18	27	05	13	21	31	09	17	26
1	1		PROJEK MAHKAMAH BARU KOTA KINABALU, SABAH	822 days	Mon 07/01/13	Fri 15/04/16																							0%															
2	1.1		Start	0 days	Mon 07/01/13	Mon 07/01/13																																						
3	1.2		Perancangan	107 days	Mon 07/01/13	Tue 04/06/13																																						
4	1.2.1		Pelantikan HODT Elektrik oleh HOPT	1 day	Mon 07/01/13	Mon 07/01/13		5																																				
5	1.2.2		Penetapan HODT oleh PPR	1 day	Tue 08/01/13	Tue 08/01/13	4	6																																				
6	1.2.3		Maklumat pasukan rekabentuk HODT Elektrik kepada HOPT	1 day	Wed 09/01/13	Wed 09/01/13	5	7																																				
7	1.2.4		Menghadiri mesyuarat koordinasi HODT bersama HOPT	1 day	Thu 10/01/13	Thu 10/01/13	6	8																																				
8	1.2.5		Penerimaan brief projek	1 day	Fri 11/01/13	Fri 11/01/13	7	9																																				
9	1.2.6		Mesyuarat Koordinasi Bil.1	1 day	Mon 14/01/13	Mon 14/01/13	8	10SS																																				
10	1.2.7		Penyediaan Pelan Kualiti Rekabentuk (D-Plan)	1 day	Mon 14/01/13	Mon 14/01/13	9SS	11FS+10 days;12FS+10																																				
11	1.2.8		Lawatan Tapak	1 day	Tue 29/01/13	Tue 29/01/13	10FS+10 days	18SS																																				
12	1.2.9		Verifikasi harta pelanggan	1 day	Tue 29/01/13	Tue 29/01/13	10FS+10 days	13																																				
13	1.2.10		Pengesahan brief dan skop projek oleh pelanggan	1 day	Wed 30/01/13	Wed 30/01/13	12	14																																				
14	1.2.11		Mesyuarat skop kerja elektrik dengan pelanggan	1 day	Thu 31/01/13	Thu 31/01/13	13	15SS																																				
15	1.2.12		Pengesahan skop elektrik dengan pelanggan	1 day	Thu 31/01/13	Thu 31/01/13	14SS	16																																				
16	1.2.13		Menyediakan anggaran kos projek	1 day	Fri 01/02/13	Fri 01/02/13	15																																					
17	1.2.14		Pelantikan Perunding	91 days	Tue 29/01/13	Tue 04/06/13																																						
18	1.2.14.1		Penyediaan Dokumen Pengesyoran Nama Perunding ,Kos & TOR kepada JPP	15 days	Tue 29/01/13	Mon 18/02/13	11SS	19																																				
19	1.2.14.2		Kelulusan JPP CKE	1 day	Tue 19/02/13	Tue 19/02/13	18	20																																				
20	1.2.14.3		Penyediaan Dokumen Tender Perunding	5 days	Wed 20/02/13	Tue 26/02/13	19	21																																				
21	1.2.14.4		Penyerahan Dokumen Tawaran Kepada Perunding Disenarai-pendek	10 days	Wed 27/02/13	Tue 12/03/13	20	22																																				
22	1.2.14.5		Tutup Tender	1 day	Wed 13/03/13	Wed 13/03/13	21	23																																				
23	1.2.14.6		Penilaian Tender	10 days	Thu 14/03/13	Wed 27/03/13	22	24FS+5 days																																				
24	1.2.14.7		Kelulusan JPP CKE	1 day	Thu 04/04/13	Thu 04/04/13	23FS+5 days	25FS+10 days																																				
25	1.2.14.8		Kelulusan PBM	1 day	Fri 19/04/13	Fri 19/04/13	24FS+10 days	26																																				
26	1.2.14.9		Keluar Surat Setuju Terima	5 days	Mon 22/04/13	Fri 26/04/13	25	37FS+10 days;27																																				
27	1.2.14.10		Mesyuarat Pra-Rekabentuk dengan Perunding Elektrik	1 day	Mon 29/04/13	Mon 29/04/13	26	28																																				
28	1.2.14.11		Penyediaan Memorandum of Agreement (MOA)	15 days	Tue 30/04/13	Mon 20/05/13	27	29FS+3 days																																				
29	1.2.14.12		Tandatangan MOA	1 day	Fri 24/05/13	Fri 24/05/13	28FS+3 days	30FS+2 days																																				
30	1.2.14.13		Penjilidan dan Edaran MOA	5 days	Wed 29/05/13	Tue 04/06/13	29FS+2 days																																					

Project: WBS G1
Date: Thu 12/12/13

Critical

Critical Split

Critical Progress

Task

Split

Task Progress

Baseline

Baseline Split

Baseline Milestone

Milestone

Summary Progress

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Page 1

ID	WBS		Task Name	Duration	Start	Finish	Predecessors	Successors	21 November 30/08/16/24/04/13/21/30/07/16/24/02/10/21/29/07/16/24/02/10/19/27/07/15/24/02/10/18/27/05/13/21/31/09/17/26										21
31	1.3		Rekabentuk	85 days	Tue 30/04/13	Wed 28/08/13													
32	1.3.1		Mesyuarat Koordinasi Rekabentuk	31 days	Tue 30/04/13	Tue 11/06/13													
37	1.3.2		Penerimaan Lukisan awalan Senibina/Geometrik	1 day	Mon 13/05/13	Mon 13/05/13	26FS+10 days	39											
38	1.3.3		Rekabentuk Awalan	51 days	Tue 14/05/13	Tue 23/07/13													
39	1.3.3.1		Penyediaan Rekabentuk Konsep Elektrik / Awalan (space/scope/SOA requirement)	10 days	Tue 14/05/13	Mon 27/05/13	37	40;41SS											
40	1.3.3.2		Mesyuarat Rekabentuk Awalan/Konsep	1 day	Tue 28/05/13	Tue 28/05/13	39	42SS;44FS+30 days;43											
41	1.3.3.3		Permohonan Dan Maklumbalas Beban Mekanikal Drpd HODT Mekanikal	20 days	Tue 14/05/13	Mon 10/06/13	39SS	47											
42	1.3.3.4		Permohonan Dan Kelulusan Bekalan Elektrik Kepada TNB/SESCO/SESB	40 days	Tue 28/05/13	Mon 22/07/13	40SS												
43	1.3.3.5		Permohonan dan Kelulusan Infrastruktur Telefon Kepada TM/TELCO	40 days	Wed 29/05/13	Tue 23/07/13	40												
44	1.3.3.6		Penerimaan Lukisan Akhir Senibina/Geometrik	1 day	Wed 10/07/13	Wed 10/07/13	40FS+30 days	47;48;49											
45	1.3.4		Penyediaan Rekabentuk Terperinci	30 days	Thu 11/07/13	Fri 23/08/13													
46	1.3.4.1		Penyediaan Lukisan Susunatur	20 days	Thu 11/07/13	Wed 07/08/13													
47	1.3.4.1.1		Elektrik	20 days	Thu 11/07/13	Wed 07/08/13	44;41	50;52											
48	1.3.4.1.2		ELV	20 days	Thu 11/07/13	Wed 07/08/13	44	50;53											
49	1.3.4.1.3		ICT	20 days	Thu 11/07/13	Wed 07/08/13	44	50;54											
50	1.3.4.2		Lukisan Koordinasi IBS Elektrik	5 days	Mon 12/08/13	Fri 16/08/13	47;48;49												
51	1.3.4.3		Penyediaan Lukisan Skematik	10 days	Mon 12/08/13	Fri 23/08/13													
52	1.3.4.3.1		Elektrik	10 days	Mon 12/08/13	Fri 23/08/13	47												
53	1.3.4.3.2		ELV	10 days	Mon 12/08/13	Fri 23/08/13	48												
54	1.3.4.3.3		ICT	10 days	Mon 12/08/13	Fri 23/08/13	49												
55	1.3.4.4		Kajian Semula Lukisan Rekabentuk	9 days	Tue 30/07/13	Tue 13/08/13		59;60;61;62											
56	1.3.4.4.1		Kajian Semula Lukisan Rekabentuk 1	1 day	Tue 30/07/13	Tue 30/07/13													
57	1.3.4.4.2		Kajian Semula Lukisan Rekabentuk 2	1 day	Tue 06/08/13	Tue 06/08/13													
58	1.3.4.4.3		Kajian Semula Lukisan Rekabentuk 3	1 day	Tue 13/08/13	Tue 13/08/13													
59	1.3.4.5		Verifikasi rekabentuk	1 day	Wed 14/08/13	Wed 14/08/13	55												
60	1.3.4.5.1		Elektrik	1 day	Wed 14/08/13	Wed 14/08/13	55	64											
61	1.3.4.5.2		ELV	1 day	Wed 14/08/13	Wed 14/08/13	55	65											
62	1.3.4.5.3		ICT	1 day	Wed 14/08/13	Wed 14/08/13	55	66											
63	1.3.5		Penyediaan BQ Dan Spesifikasi	10 days	Thu 15/08/13	Wed 28/08/13		69											

Project: WBS G1
Date: Thu 12/12/13

Critical

Critical Split

Critical Progress

Task

Split

Task Progress

Baseline

Baseline Split

Baseline Milestone

Milestone

Summary Progress

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Page 2

