

INDUSTRIALISED BUILDING SYSTEMS



IMPLEMENTATION OF IBS PROJECT



THANK YOU

CONTENTS

COMPANY BACKGROUND

**PPC INVOLVEMENT IN IBS
CONSTRUCTION UNDER JKR**

**PPC VIEW IN
SUCCESSFUL
IMPLEMENTATION OF
IBS PROJECTS**

**DESIGN AND BUILD
CONCEPT – SK Sentul**

**LATEST PROJECT –
Park n Ride Sepang**

**IBS FUTURE IN
MALAYSIA**



COMPANY BACKGROUND

PEMBINAAN PUNCA CERGAS SDN BHD (PPC)

Corporate Information

- ❑ Started in 1990
- ❑ Class A bumiputra company registered with Pusat Khidmat Kontraktor
- ❑ Registered with CIDB (G7).
- ❑ Certified With ISO 9001:2008
- ❑ Completed projects of over **RM 2.2 billion**.

Scope of Services provided by PPC

- ❑ Main Contractor
- ❑ Property Developer
- ❑ Turnkey Contractor for Design & Build Projects (Design IBS Component and Costing for the Project)
- ❑ Production of Precast Component for own use

COMPANY BACKGROUND.. (continue)

Notable Projects

PROJECTS	COST (Million)	YEAR
North South Expressway (Sungkai-Slim River)	140	1991-1993
North South Expressway (Sungkai-Tg. Malim)	191	1991-1993
Construction of 23 Precast schools in Perak, Selangor and Negeri Sembilan	175	1998-2000
Bridge BR6 Putrajaya	55.43	1999-2002
512 Numbers of Single Storey Light Industrial Units	223	2004-2006
LKSA Highway	278	2007-2009
Bandar Sri Permaisuri Township Development	1000	2000-2016
Aman Putri Township Sg. Buloh Development	800	2011-
PR1MA Manjung (Affordable Home)	153	2016-

PPC INVOLVEMENT IN IBS PROJECTS UNDER JKR

History – Projects With JKR

Since 1998 PPC successfully completed a few precast projects under JKR

	PRECAST PROJECTS UNDER JKR	COST (Million)	CONTRACT DURATION	COMPLETION DURATION
1	Construction of 23 Precast schools in Perak, Selangor and Negeri Sembilan	175	1998-2000 (24 Months)	24 Months
2	Construction of Precast school SJK (C) Damansara Tropicana, Selangor (Design & Build)	10.4	Feb 2001-July 2001 (9 Months)	5 ½ Months
3	Construction of Precast School SMK Jelai, Bahau	23.8	2002-2003 (12 Months)	12 Months
4	Construction of Precast School SK Sentul, KL (Design & Build)	13.6	2003-2004 (10 Months)	9 Months
5	Construction of Precast Army Officer Mess Building Wisma Perwira Sg. Besi (Design & Build)	22.8	2008-2010 (24 Months)	24 Months
6	Construction of Precast Multi-storey Parking 'Park & Ride' Salak Tinggi Sepang (Design & Build)	25.9	19 May 2014 – 12 Sept 2016 (28 Months)	14 Months

ADUHAI...
Why IBS???

SAD PICTURE



**TENDER
KERAJAAN
CADANGAN
PEMBINAAN SEKOLAH
10 TINGKAT SECARA
IBS**



BAGUS



HAPPY PICTURE




TENDER KERAJAAN CADANGAN PEMBINAAN SEKOLAH 10 TINGKAT SECARA IBS

PPC's VIEW ON SUCCESSFUL IMPLEMENTATION OF IBS PROJECT

Advantages By Ranking

HIGH ↑ LOW	Rankings	Advantages
	1	Higher Project Success Rate
	2	Cost Saving – In Totality
	3	Systematic Planning – Early Anticipation Of Problems – Simplified Construction Process
	4	Higher Quality Of Finishes
	5	Faster Completion – Risk Reduction
	6	Reduction of on Site Workers (30%)
	7	Contribution to Green Environment – Wastage Reduction
	8	Better Coordination Among Sub-trades

PPC's VIEW ON SUCCESSFUL IMPLEMENTATION OF IBS PROJECT




PPC's VIEW ON SUCCESSFUL IMPLEMENTATION OF IBS PROJECT

Key Factors

1	Design Cum Pre-Construction Planning	• <i>Basic Consideration</i>
2	Efficient Production & Delivery	• <i>Proper Scheduling</i> • <i>On time delivery</i> • <i>Holding area Management</i> • <i>Machinery Arrangement</i> • <i>Support/Propping</i>
3	Cycle Implementation	• <i>Maintaining cycle</i> • <i>Avoid multiple time lifting</i>
4	Quality Control	• <i>Method of staking to prevent damages</i> • <i>Alignment</i> • <i>Level</i> • <i>Verticality</i>
5	Ensured Safety	• <i>Temporary Support check</i> • <i>Lifting check</i>

PPC's VIEW ON SUCCESSFUL IMPLEMENTATION OF IBS PROJECT



PPC's VIEW ON SUCCESSFUL IMPLEMENTATION OF IBS PROJECT

SIZES Comparison

S ₁	S ₁	S ₁	S ₁
S ₁	S ₁	S ₁	S ₁
S ₁	S ₁	S ₁	S ₁
S ₁	S ₁	S ₁	S ₁

16 Pieces

S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}
S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}
S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}
S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}
S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}
S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}
S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}
S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}	S _{1.1}

64 Pieces

PPC's VIEW ON SUCCESSFUL IMPLEMENTATION OF IBS PROJECT

STANDARDIZATION Comparison

S ₁	S ₁	S ₁	S ₁
S ₁	S ₂	S ₂	S ₂
S ₁	S ₂	S ₃	S ₃
S ₁	S ₂	S ₃	S ₃

Type S₁ – 7 pcs
Type S₂ – 5 pcs
Type S₃ – 3 pcs


Total – 16 pcs

S ₁	S ₁	S ₁	S ₆
S ₁	S ₂	S ₂	S ₄
S ₁	S ₂	S ₃	S ₃
S ₆	S ₄	S ₃	S ₅


Type S₁ – 5 pcs
Type S₂ – 3 pcs
Type S₃ – 3 pcs
Type S₄ – 2 pcs
Type S₅ – 1 pcs
Type S₆ – 2 pcs

Total – 16 pcs

PPC's VIEW ON SUCCESSFUL IMPLEMENTATION OF IBS PROJECT



PPC's VIEW ON SUCCESSFUL IMPLEMENTATION OF IBS PROJECT



Single Cycle can develop into Multiple Cycle to enhance speed but subject to :

- Adequate Inventories
- Manpower
- Lifting Capacity
- Temporary Support



DESIGN AND BUILD CONCEPT

SK SENTUL 1

Project Briefing

- Construction of four (4) blocks of four storey attached buildings, which comprise of administrative, classroom and lab inclusive of Demolition Work of the existing building. The project was awarded on tender process.

SITE POSSESSION : 1 JANUARY 2003

COMPLETION DATE : 3 OCTOBER 2003

CONTRACT PERIOD : 10 months (We finished in
9 Months)

CONTRACT SUM : RM 13,692,000.00

DESIGN AND BUILD CONCEPT


SK SENTUL 1

- Project Challenges
 - o Not a conventional school design.
 - o Layout is irregular (14000m²) with a dome-shape roof.
 - o Short construction period of **9 months**.
 - o Space constraint at site.
 - o Intense planning and coordination required

DESIGN AND BUILD CONCEPT


SK SENTUL 1

This part of building was demolished and replaced with new building




DESIGN AND BUILD CONCEPT

SK SENTUL 1



FLOOR LAYOUT

DESIGN AND BUILD CONCEPT - AN EXAMPLE



FRONT ELEVATION



BACK ELEVATION

DESIGN AND BUILD CONCEPT

SK SENTUL 1

STRUCTURAL ELEMENTS

- COLUMN : PRECAST
- BEAM : PRECAST
- STAIRCASE : PRECAST
- SLAB : Precast With Topping
- WALL : Combination of Shearwall and Block Walls
- Roof Trusses : Prefab Steel Roof

COMPLETED SENTUL SCHOOL PHOTOS



LATEST COMPLETED PRECAST PROJECT

- PARK & RIDE SALAK TINGGI SEPANG

- CONTRACT VALUE : RM 26,800,000.00

- CONTRACT PERIOD : 19 MAY 2014 – 12 SEPT 2016



- 6 STOREY CARPARK WITH TOTAL GFA OF 38225 m²

- Total Parking Bays

- OKU : 11 unit Ladies : 206 units Normal : 831
units

LATEST COMPLETED PRECAST PROJECT

□ Project Challenges

- o Space constraint at site.**
- o Near railway line and operating existing ERL Station.**
- o Implementation using 2 tier column.**
- o Non-Corbel system hence lot of usage of temporary support.**

LATEST COMPLETED PRECAST PROJECT



LATEST COMPLETED PRECAST PROJECT

The overall design concept is modern and simple within the site constraint. Materials and finishes proposed for external wall of the building are easily maintained and durable.

The main entrance with covered foyer is located at the centre of the front façade. The overhanging roof signals the main entrance and it is distinctive in terms of design to give clear direction to the visitor. Simple design of covered pedestrian walkway is situated along the front façade as well as covered bus stop for bus lay-by.



LATEST COMPLETED PRECAST PROJECT

STRUCTURAL ELEMENT :

- * COLUMN : PRECAST
- * BEAM : PRECAST
- * STAIRCASE : PRECAST
- * SLAB : HCS With Topping
- * WALL : Combination of 1.2 m height Parapet Wall and Steel Railing
- * Roof Trusses : Prefab Steel Roof

LATEST COMPLETED PRECAST PROJECT

- PARK & RIDE SALAK TINGGI SEPANG
 - CONSTRUCTION STAGE
 - INSTALLATION PRECAST MEMBER (Column)





LATEST COMPLETED PRECAST PROJECT

- PARK & RIDE SALAK TINGGI SEPANG
 - CONSTRUCTION STAGE
 - INSTALLATION PRECAST MEMBER (Beam & HCS)



LATEST COMPLETED PRECAST PROJECT

- PARK & RIDE SALAK TINGGI SEPANG
 - CONSTRUCTION STAGE
 - TOPPING HOLLOW CORE



LATEST COMPLETED PRECAST PROJECT

- PARK & RIDE SALAK TINGGI SEPANG
 - CONSTRUCTION STAGE

➤ EPOXY FLOORING





LATEST COMPLETED PRECAST PROJECT

NIGHT VIEW




LATEST COMPLETED PRECAST PROJECT





IBS FUTURE IN MALAYSIA



THANK YOU