JKR	PROJECT MANAGEMENT	Reference Page No Issue No	:	JKR.PMMM.06 1 1
	Risk Register	Revision No Date	:	0 06.05.2008

Project Title : PROJEK HOSPITAL PENGAJAR PENGAJAR UNISZA (TENDER TERBUKA - REKA & BINA) Project No. : Date : 20.6.2013

Project Mgr : Ir Haizan Bin Hussein

CATERGORY OF PROJECT		Likelihood	Impact Rating	Risk Rating					Ris	k Ma	trix	
1. Political	9. Contractual	5. Almost certain	V. Severe	E– Extreme risk, immediate action required 5 H		н	Н	н	Е	Е		
2. Scope	10. Technical	4. Likely	IV. Major	H – High risk, will jeopardize project if not managed		Ī	4	М	М	Н	Е	Е
3. Schedule	11. Environmental	3. Possible	III. Moderate	M – Medium risk, will impact time, cost or quality if not managed			3	L	М	М	н	Е
4. Financial	12. Suppliers	2. Unlikely	II. Minor	L – Low risk, acceptable project management risk, monitor only		LIKE	2	L	L	М	н	н
5. Human Resources	13. Industrial relations	1. Rare	I. Insignificant			LIHOOD	1	L	L	М	М	Н
6. Quality	14. Organisational					ŏ		I	II	III	IV	V
7. Communication s	15. OH & S								IMP	АСТ		
8. Other resources	16. Cultural											



JKR	PROJECT MANAGEMENT	Reference Page No Issue No	:	JKR.PMMM.06 2 1
	Dick Devictor	Revision No Date	:	0 06.05.2008

Ref	Risk Event	Category	Likelihood	Impact	Risk
No. (WBS)	There is a risk that	of Risk	Rating	Rating	Rating
	Planning & Procurement				
	 If this sites is chosen then it will affect the cost, time, and quality of the project. 	10	5	v	E
	2) If the contract scopes are not clear then it will affect the construction cost and time and quality of the project.	9	4	IV	E
	3) If the safety and health requirements are not properly considered then it will affect the proper function of the hospital.	15	5	IV	E
	4) If the scope is not finalised then it will prolong the planning stage and delay the construction and project completion.	2	4	IV	E
	5) It there is insufficient budget then the project will be delayed	4	4	IV	E
	 If there is lack of skilled manpower then it will prolong the planning stage and delay the construction and project completion, increase the cost and reduce the quality of the project. 	5	5	111	E
	 If the is an increase in cost s then it might delay the delivery of project s to the client and reduce the quality of the project. 	4	5	111	E
	8) If there is ineffective communication between the	7	3	III	Μ





PROJECT MANAGEMENTReferenceJKR.PMMM.06Page No::Page No::Issue No:1Revision No:0Date:06.05.2008

	stakeholders might lead to misunderstanding.				
9)	If the design cannot meet client's requirements, the client might not accept the project.	10	3	IV	Н
10)) Jika rundingan yuran perunding oleh pihak kontraktor dengan perunding-perunding tidak mengikut norma BEM/LAM dan badan professional yang lain memungkinkan prestasi pihak perunding terjejas.	4	3	IV	Н
De	sign Risk				
1)	If need statement is not comprehensive cause changes in design thus delay in design schedule.	2	5	IV	E
2)	If incoherence between ministerial policies and operational procedures- additional scope/cost/changes in design.	2	4	IV	E
3)	If the room data interaction conducted after tender might cause serious cost & design implication	4	5	IV	E
4)	If there is design fault (Arch./M&E/C&S/planner) may cause a lot of defects/building integrity.	10	3	V	E
5)	If design information is not sufficient including the electrical equipment physical load might cause structural failure.	10	3	IV	Н
6)	If due to fast changing medical technologies, might cause the out-dated equipment being installed	10	4		Н





7	 If insufficient design detail – difficulty in construction and increase in cost 	10	3	IV	Н
8	B) If lack of coordination among JKR project team may cause project delay.	14	3	IV	Н
S S	If brands/model for medical Equipment offered by Contractor does not of Client's preference, changes might cause cost implication to the government.	4	3		M
1	0) If delay in design audit to Contractor might delay in design completion	10	3		М
1	1) If insufficient space allocated for M&E, might cause difficulty in installation and maintenance of M&E services	10	3		М
	Construction Risk				
1) If delay in Late Material Approval might cause delay in delivery	3	3		М
2	If there is delay in approval/response and new requirements from local authorities, then may result in redesign and/or delay in implementation.	7	5	IV	E
3	b) If there is shortage of manpower (technical staff and skilled labour) then the quality of workmanship will decreased.	5	4	IV	E
4) If there is delay in delivery of external infra a service by public	3	4	IV	E





PROJECT MANAGEMENT

Risk Register

utilities, then the project schedule will be upset and may delay project delivery.				
5) If changes in end users requirements during construction may require redesign and reworks resulting in delays and variation of works.	3	3	IV	Н
6) If the main Project Director Representative (CM) is not appointed then there may be lack of proper contract management on behalf of government resulting in poor communication and integration.	5	5	III	Н
7) If there is lack of coordination among the specialist contractor and main contractor might cause services clash	3	3	111	М
 B) Jika Kelewatan kontraktor menyiapkan projek mengikut jadual yang ditetapkan boleh menjejaskan perancangan UniSZA dalam memberikan perkhidmatan klinikal dan rawatan serta latihan dan pembelajaran. 	3	4	IV	E
Handover Risks				
 If there is late handover from JKR to client then the DLP will less benefit the client 	3	4	IV	E
 If the system provided not fully functioning then there will be delayed in handing over 	10	4	IV	E
3) If incomplete or late submission of Project Documentation	9	5	II	Н



JKR	PROJECT MANAGEMENT	Reference Page No Issue No	: JKR.PMMM.06 : 6 : 1
	Risk Register	Revision No Date	: 0 : 06.05.2008

then it will affect the operation by the client				
 If the issuance of approval by authority is late the handing over will be delayed 	10	3	IV	Н
5) If quality of works does not met the specification, then the client will not accept the project (client point of view) resulting in delaying handing over of the project.	6	3	111	М

COMPILED BY: Muhammad Syukri Bin Khasim	SIGNATURE:
REVIEWED: Ir Haizan Bin Hussein	SIGNATURE:

