

[illegible]

PROJEK HOSPITAL PENGAJAR PENGAJAR UNISZA (REKA & BINA)

Task		Rolled Up Progress		Inactive Milestone		Finish-only	
Critical Task		Split		Inactive Summary		Critical	
Milestone		External Tasks		Manual Task		Critical Split	
Summary		Project Summary		Duration-only		Progress	
Rolled Up Task		Group By Summary		Manual Summary Rollup		Deadline	
Rolled Up Critical Task		Inactive Task		Manual Summary			
Rolled Up Milestone		Inactive Task		Start-only			

ID	WBS	Task Name	Duration	Start	Finish	Predecessors	ay 21	October 11	March 1	July 21	December 11	May 1	September 21	Fe						
							7/22	9/30	12/9	2/17	4/28	7/7	9/15	11/24	2/2	4/13	6/22	8/31	11/9	1/18
20	1.2.13.4	Penyelarasan pengesahan Needs Statement oleh Jawatankuasa HOPT	5 days	Fri 5/10/13	Thu 5/16/13	19					JEPK (Elek),JEPK (ICT),JE (Elek),JE (ICT)									
21	1.2.13.5	Pengesahan Needs Statement oleh Jawatankuasa yang dilantik oleh HOPT	1 day	Fri 5/17/13	Fri 5/17/13	20					JEPK (Elek),JEPK (ICT),JE (Elek),JE (ICT),KJE (Elek),KJE (ICT)									
22	1.2.13.6	Mengemukakan Needs Statement kepada HOPT	1 day	Mon 5/20/13	Mon 5/20/13	21					KJE (Elek),KJE (ICT)									
23	1.2.14	Kemukakan maklumat Rekabentuk Konsep Elektrik kepada HODT Arkitek untuk penyelarasan	5 days	Fri 5/10/13	Thu 5/16/13	20SS					JE (Elek),JE (ICT),JEPK (Elek),JEPK (ICT)									
24	1.3	Perolehan	40 days	Fri 8/16/13	Fri 10/11/13															
25	1.3.1	Penilaian teknikal cadangan rekabentuk daripada kontraktor	20 days	Fri 8/16/13	Thu 9/12/13	22FS+60 days					JE (Elek),JE (ICT),JEPK (Elek),JEPK (ICT),KJE (Elek),KJE (ICT)									
26	1.3.2	Sedia dan kemukakan Laporan Penilaian Teknikal Kerja-kerja Elektrik kepadaHOPT/HODT CKUB	20 days	Fri 9/13/13	Fri 10/11/13	25					JE (Elek),JE (ICT),JEPK (Elek),JEPK (ICT),KJE (Elek),KJE (ICT)									
27	1.3.3	Keputusan Lembaga Tender	0 days	Fri 10/11/13	Fri 10/11/13	26					10/11									
28	1.3.4	Perlantikan kontraktor oleh HOPT	0 days	Fri 10/11/13	Fri 10/11/13	27					10/11									
29	1.4	Rekabentuk Elektrik	115 days	Mon 10/21/13	Tue 4/8/14															
30	1.4.1	Rekabentuk Terperinci	115 days	Mon 10/21/13	Tue 4/8/14															
31	1.4.1.1	Mesyuarat Pra Rekabentuk bersama HOPT/Kontraktor	0 days	Mon 10/21/13	Mon 10/21/13	28FS+5 days					10/21									
32	1.4.1.2	Schematic Design Interaction all Diciplines	20 days	Tue 10/22/13	Tue 11/19/13	31					JE (Elek),JE (ICT),JEPK (Elek),JEPK (ICT),PJE (Elek),PJE (ICT)									
33	1.4.1.3	Penerimaan Lukisan Susunatur Kontraktor (Arkitek)	1 day	Wed 11/20/13	Wed 11/20/13	32					KJE (Elek),KJE (ICT)									
34	1.4.1.4	Pengurusan Room Data Interaction	40 days	Thu 11/21/13	Mon 1/20/14															
35	1.4.1.4.1	Bengkel Room Data Interaction Bersama HOPT/HODT & UniSZA no.1	10 days	Thu 11/21/13	Wed 12/4/13	33					JE (Elek),JE (ICT),JEPK (Elek),JEPK (ICT),PJE (Elek),PJE (ICT)									

PROJEK HOSPITAL PENGAJAR PENGAJAR UNISZA (REKA & BINA)

Task		Rolled Up Progress		Inactive Milestone		Finish-only	
Critical Task		Split		Inactive Summary		Critical	
Milestone		External Tasks		Manual Task		Critical Split	
Summary		Project Summary		Duration-only		Progress	
Rolled Up Task		Group By Summary		Manual Summary Rollup		Deadline	
Rolled Up Critical Task		Inactive Task		Manual Summary			
Rolled Up Milestone		Inactive Task		Start-only			

CKE.GP.12.9.(00).2015																					
ID		WBS	Task Name	Duration	Start	Finish	Predecessors	ay 21	October 11		March 1		July 21		December 11		May 1		September 21	Fe	
								7/22	9/30	12/9	2/17	4/28	7/7	9/15	11/24	2/2	4/13	6/22	8/31	11/9	1/18
36		1.4.1.4.2	Review Room Data Interaction Bersama HOPT/HODT & UniSZA no.2	10 days	Thu 12/5/13	Wed 12/18/13	35								JE (Elek),JE (ICT),JEPK (Elek),JEPK (ICT),KJE (Elek),KJE (ICT)						
37		1.4.1.4.3	Verify and Finalise Room Data Interaction Bersama HOPT/HODT & UniSZA no.3	10 days	Thu 12/19/13	Fri 1/3/14	36								JEPK (Elek),JEPK (ICT),KJE (Elek),KJE (ICT)						
38		1.4.1.4.4	Bengkel Rumusan Room Data	10 days	Mon 1/6/14	Mon 1/20/14	37								JEPK (Elek),JEPK (ICT),KJE (Elek),KJE (ICT)						
39		1.4.1.5	VE	5 days	Thu 2/6/14	Wed 2/12/14	38FS+10 days														
40		1.4.1.6	Penerimaan Lukisan Rekabentuk Terperinci daripada Kontraktor	4 days	Thu 2/27/14	Tue 3/4/14	39FS+10 days								KJE (Elek),KJE (ICT)						
41		1.4.1.7	Audit Rekabentuk Terperinci	15 days	Wed 3/5/14	Tue 3/25/14	40								JE (Elek),JE (ICT),JEPK (Elek),JEPK (ICT)						
42		1.4.1.8	Persetujuan Pindaan Rekabentuk Terperinci	10 days	Wed 3/26/14	Tue 4/8/14	41								KJE (Elek),KJE (ICT)						
43		1.5	Dokumen Kontrak	16 days	Wed 4/9/14	Wed 4/30/14															
44		1.5.1	Semakan Draf Dokumen Kontrak (kerja-kerja Elektrik)	10 days	Wed 4/9/14	Tue 4/22/14	42								JE (Elek),JE (ICT),JEPK (Elek),JEPK (ICT)						
45		1.5.2	Sahkan Draf Kompilasi Dokumen Kontrak	5 days	Wed 4/23/14	Tue 4/29/14	44								KJE (Elek),KJE (ICT)						
46		1.5.3	Serah draf dokumen Kontrak kepada HODT CKUB	1 day	Wed 4/30/14	Wed 4/30/14	45								JE (Elek),JE (ICT),PJE (Elek),PJE (ICT)						
47		1.6	Kelulusan permohonan daripada PBT	10 days	Tue 4/8/14	Tue 4/22/14															
48		1.6.1	TNB	0 days	Tue 4/8/14	Tue 4/8/14	42								4/8						
49		1.6.2	TMB	0 days	Tue 4/8/14	Tue 4/8/14	42								4/8						
50		1.6.3	Lembaga Pelesenan Tenaga Atom (LPTA)	0 days	Tue 4/22/14	Tue 4/22/14	42,44								4/22						
51		1.6.4	Jabatan Penerbangan Awam (DCA)	0 days	Tue 4/22/14	Tue 4/22/14	42,44								4/22						
52		1.6.5	Kelulusan Bahan Import (jika ada)	0 days	Tue 4/8/14	Tue 4/8/14	42								4/8						
53		1.7	Mesyuarat Koordinasi	293 days	Mon 2/25/13	Fri 4/25/14															
54		1.7.1	Mesyuarat Koordinasi 1	1 day	Mon 2/25/13	Mon 2/25/13															
55		1.7.2	Mesyuarat Koordinasi 2	1 day	Mon 3/25/13	Mon 3/25/13															
56		1.7.3	Mesyuarat Koordinasi 3	1 day	Thu 4/25/13	Thu 4/25/13															
57		1.7.4	Mesyuarat Koordinasi 4	1 day	Mon 5/27/13	Mon 5/27/13															
58		1.7.5	Mesyuarat Koordinasi 5	1 day	Tue 6/25/13	Tue 6/25/13															
59		1.7.6	Mesyuarat Koordinasi 6	1 day	Thu 7/25/13	Thu 7/25/13															
60		1.7.7	Mesyuarat Koordinasi 7	1 day	Mon 8/26/13	Mon 8/26/13															
61		1.7.8	Mesyuarat Koordinasi 8	1 day	Wed 9/25/13	Wed 9/25/13															
PROJEK HOSPITAL PENGAJAR PENGAJAR UNISZA (REKA & BINA)				Task		Rolled Up Progress		Inactive Milestone		Finish-only											
				Critical Task		Split		Inactive Summary		Critical											
				Milestone		External Tasks		Manual Task		Critical Split											
				Summary		Project Summary		Duration-only		Progress											
				Rolled Up Task		Group By Summary		Manual Summary Rollup		Deadline											
				Rolled Up Critical Task		Inactive Task		Manual Summary													
				Rolled Up Milestone		Inactive Task		Start-only													

Page 3

CKE.GP.12.9.(00).2015																						
ID		WBS	Task Name	Duration	Start	Finish	Predecessors	ay 21		October 11		March 1		July 21		December 11		May 1		September 21		Fe
								7/22	9/30	12/9	2/17	4/28	7/7	9/15	11/24	2/2	4/13	6/22	8/31	11/9	1/18	
62		1.7.9	Mesyuarat Koordinasi 9	1 day	Fri 10/25/13	Fri 10/25/13								I								
63		1.7.10	Mesyuarat Koordinasi 10	1 day	Mon 11/25/13	Mon 11/25/13								I								
64		1.7.11	Mesyuarat Koordinasi 11	1 day	Thu 12/26/13	Thu 12/26/13								I								
65		1.7.12	Mesyuarat Koordinasi 12	1 day	Mon 1/27/14	Mon 1/27/14								I								
66		1.7.13	Mesyuarat Koordinasi 13	1 day	Tue 2/25/14	Tue 2/25/14								I								
67		1.7.14	Mesyuarat Koordinasi 14	1 day	Tue 3/25/14	Tue 3/25/14								I								
68		1.7.15	Mesyuarat Koordinasi 15	1 day	Fri 4/25/14	Fri 4/25/14								I								
69		1.8	Tamat	0 days	Wed 4/30/14	Wed 4/30/14	46,48,49,50,51,52,44															

PROJEK HOSPITAL PENGAJAR PENGAJAR UNISZA
(REKA & BINA)

Task		Rolled Up Progress		Inactive Milestone		Finish-only	
Critical Task		Split		Inactive Summary		Critical	
Milestone		External Tasks		Manual Task		Critical Split	
Summary		Project Summary		Duration-only		Progress	
Rolled Up Task		Group By Summary		Manual Summary Rollup		Deadline	
Rolled Up Critical Task		Inactive Task		Manual Summary			
Rolled Up Milestone		Inactive Task		Start-only			