

	PENGURUSAN PROJEK <i>Pengurusan Stakeholder</i>	Reference : JKR.PMMM.35 Page No : 1 Issue No : 1 Revision No : 0 Date : 06.05.2008
---	--	--

PROJEK: Hospital Pengajar UniSZA**PENGURUS PROJEK: Ir. Haizan Bin Hussein****TARIKH PENYEDIAAN: 20.6.2013**

Organisation	Name	Position	Potential Project Impact	Management Measures	Responsibility
KPM	Dato Seri Dr Zaini Ujang	KSU II	High influence driving	Progress report every month	KPKR & Pengarah CPPT
UniSZA	Dato' Prof Dr Mohd Zabidi	Dekan FPSK	High influence driving, set direction	Progress report every month	Pengarah CPPT/ HOPT
UniSZA	Ir Hamid	Pengarah Bahagian Pembangunan	High influence driving	Progress report every month	Pengarah CPPT/ HOPT
KPM	Dato Muhammad Hussin	SUB KPM	High influence driving, corporative & motivated	Progress report monthly Meeting monthly	Pengarah CPPT/ HOPT
JKR Terengganu	Dato Shafii Mohammad	PENGARAH	Relationship with state Government	Progress report monthly	HOPT
State Government	Dato' Seri Ahmad Said	Menteri Besar	High influence restraining	Progress report monthly	Pengarah JKR Terengganu & CPPT

Organisation	Name	Position	Potential Project Impact	Management Measures	Responsibility
EPU	<to be name>	KP	High influence restraining	Inform, identify and satisfy their needs	HOPT
ICU	<to be name>	KP	High influence restraining	Inform, identify and satisfy their needs	HOPT
PBT	<to be name>	YDP	High influence restraining	Discuss and negotiation to Comply Requirement	Contractor/HO PT/PD
JKKK	<to be name>	KETUA KG	Low influence restraining	Discuss and negotiation satisfy their needs	Contractor/PD
Syarikat Air Terengganu (SATU)	<to be name>	Pengurus	High influence driving	Early submission for design approval Meeting monthly	Contractor/ HODT/ HOPT
TELEKOM Kuala Terengganu	<to be name>	Pengurus	Low influence driving	Early submission for relocation utilities Meeting monthly	Contractor/ HODT/ HOPT
TNB Kuala Terengganu	<to be name>	Pengurus	High influence driving	Early submission for relocation utilities Meeting monthly	Contractor/ HODT/ HOPT
JPS Terengganu	<to be name>	Pengarah	Medium influence driving	Early submission for design approval	Contractor/ HODT/ HOPT
Ahli Parlimen Seberang Takir	<to be name>	Yang Berhormat (YB)	High influence driving	Inform, identify and satisfy needs	Contractor/ HODT/ HOPT/PD
NGO	<to be name>	Presiden	Low influence restraining	Inform	PD
JPH	<to be name>	Pengarah	High influence restraining	Early submission for land valuation approval	HOPT
CPPT JKR	<to be name>	Pengarah	High influence driving, committed	Direct interaction through discussion, meeting etc	HODT CKE
CPPT JKR	<to be name>	HOPT	High influence driving, committed	Direct interaction through discussion, meeting etc	HODT CKE

Organisation	Name	Position	Potential Project Impact	Management Measures	Responsibility
Cawangan Arkitek	<to be name>	HODT	High influence driving, committed	Direct interaction through discussion, meeting etc	HODT CKE
CKM	<to be name>	HODT	High influence driving, committed	Direct interaction through discussion, meeting etc	HODT CKE
CKASJ	<to be name>	HODT	High influence driving, committed	Direct interaction through discussion, meeting etc	HODT CKE
CKUB	<to be name>	HODT	High influence driving, committed	Direct interaction through discussion, meeting etc	HODT CKE
CKJG	<to be name>	HODT	High influence driving, committed	Direct interaction through discussion, meeting etc	HODT CKE

DISEDIAKAN OLEH: Muhammad Syukri Bin Khasim	TANDATANGAN:
DISEMAK OLEH: Ir. Haizan Bin Hussein	TANDATANGAN:

Penerangan : Pelan pengurusan ini perlu untuk di kemaskini dari semasa ke semasa bersama dengan template-template komunikasi yang lain