

CKE.GP.12.8.(00).2015																												
ID	WBS		Task Name	Duration	Start	Finish	Predecessors	Successors	1st Quarter				3rd Quarter				1st Quarter				3rd Quarter				1st Quarter			
									Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan
1	1		PROJEK MAHKAMAH BARU KOTA KINABALU, SABAH	325 days	Mon 1/7/13	Tue 4/22/14																						
2	1.1		Start	0 days	Mon 1/7/13	Mon 1/7/13		4																				
3	1.2		Perancangan	77 days	Mon 1/7/13	Tue 4/23/13																						
4	1.2.1		Pelantikan HODT Elektrik oleh HOPT	1 day	Mon 1/7/13	Mon 1/7/13	2	5																				
5	1.2.2		Penetapan HODT oleh PPR	1 day	Tue 1/8/13	Tue 1/8/13	4	6																				
6	1.2.3		Maklumat pasukan rekabentuk HODT Elektrik kepada HOPT	1 day	Wed 1/9/13	Wed 1/9/13	5	7																				
7	1.2.4		Menghadiri mesyuarat koordinasi HODT bersama HOPT	1 day	Thu 1/10/13	Thu 1/10/13	6	8																				
8	1.2.5		Penerimaan brief projek	1 day	Fri 1/11/13	Fri 1/11/13	7	9																				
9	1.2.6		Mesyuarat Koordinasi Bil.1	1 day	Mon 1/14/13	Mon 1/14/13	8	10																				
10	1.2.7		Lawatan Tapak & Verifikasi Harta Pelanggan	2 days	Tue 1/15/13	Wed 1/16/13	9	11																				
11	1.2.8		Penyediaan Pelan Kualiti Rekabentuk (D-Plan)	1 day	Thu 1/17/13	Thu 1/17/13	10	12FS+5 days																				
12	1.2.9		Pengesahan brief dan skop projek oleh pelanggan	1 day	Fri 1/25/13	Fri 1/25/13	11FS+5 days	14																				
13	1.2.10		Pelantikan Perunding	62 days	Mon 1/28/13	Tue 4/23/13																						
14	1.2.10.1		Penyediaan Dokumen Pengesyoran Nama Perunding ,Kos & TOR kepada JPP	5 days	Mon 1/28/13	Fri 2/1/13	12	15FS+5 days,16FS-3 days																				
15	1.2.10.2		Kelulusan JPP CKE	1 day	Mon 2/11/13	Mon 2/11/13	14FS+5 days	17																				
16	1.2.10.3		Penyediaan Dokumen Tender Perunding	5 days	Wed 1/30/13	Tue 2/5/13	14FS-3 days	17																				
17	1.2.10.4		Penyerahan Dokumen Tawaran Kepada Perunding Disenarai-pendek	10 days	Tue 2/12/13	Mon 2/25/13	16,15	18																				
18	1.2.10.5		Tutup Tender	0 days	Mon 2/25/13	Mon 2/25/13	17	19																				
19	1.2.10.6		Penilaian Tender	10 days	Tue 2/26/13	Mon 3/11/13	18	20FS+5 days																				
20	1.2.10.7		Kelulusan JPP CKE	1 day	Tue 3/19/13	Tue 3/19/13	19FS+5 days	21FS+10 days																				
21	1.2.10.8		Kelulusan PBM	1 day	Wed 4/3/13	Wed 4/3/13	20FS+10 days	22FS+4 days																				
22	1.2.10.9		Keluar Surat Setuju Terima	1 day	Wed 4/10/13	Wed 4/10/13	21FS+4 days	31FS+10 days,23																				
23	1.2.10.10		Penyediaan Memorandum of Agreement (MOA)	5 days	Thu 4/11/13	Wed 4/17/13	22	24FS+3 days																				
24	1.2.10.11		Tandatangan MOA	1 day	Tue 4/23/13	Tue 4/23/13	23FS+3 days																					
25	1.3		Rekabentuk	205 days	Thu 4/25/13	Fri 2/21/14																						
26	1.3.1		Mesyuarat Koordinasi Rekabentuk	31 days	Tue 4/30/13	Tue 6/11/13																						
27	1.3.1.1		Mesyuarat Koordinasi Rekabentuk 1	1 day	Tue 4/30/13	Tue 4/30/13																						
28	1.3.1.2		Mesyuarat Koordinasi Rekabentuk 2	1 day	Tue 5/14/13	Tue 5/14/13																						
29	1.3.1.3		Mesyuarat Koordinasi Rekabentuk 3	1 day	Tue 5/28/13	Tue 5/28/13																						
30	1.3.1.4		Mesyuarat Koordinasi Rekabentuk 4	1 day	Tue 6/11/13	Tue 6/11/13																						
31	1.3.2		Penerimaan Lukisan awalan Senibina/Geometrik	1 day	Thu 4/25/13	Thu 4/25/13	22FS+10 days	33																				
32	1.3.3		Rekabentuk Awalan	81 days	Fri 4/26/13	Tue 8/20/13																						
33	1.3.3.1		Penyediaan Rekabentuk Konsep Elektrik / Awalan (space/scope/SOA requirement)	10 days	Fri 4/26/13	Thu 5/9/13	31	36FS-10 days,34FS-5 days																				
34	1.3.3.2		Sedia anggaran awalan (PDA)	1 day	Fri 5/3/13	Fri 5/3/13	33FS-5 days	35																				
35	1.3.3.3		Mesyuarat Rekabentuk Awalan/Konsep	1 day	Mon 5/6/13	Mon 5/6/13	34	37FS-1 day,38FS-1 day																				
36	1.3.3.4		Permohonan Dan Maklumbalas Beban Mekanikal Drpd HODT Mekanikal	25 days	Fri 4/26/13	Thu 5/30/13	33FS-10 days	48																				
37	1.3.3.5		Permohonan Dan Kelulusan Bekalan Elektrik Kepada TNB/SESCO/SESB	25 days	Mon 5/6/13	Fri 6/7/13	35FS-1 day	48,39																				
38	1.3.3.6		Permohonan dan Kelulusan Infrastruktur Telefon Kepada TM/TELCO	25 days	Mon 5/6/13	Fri 6/7/13	35FS-1 day	50,39																				
39	1.3.3.7		Kajian Semula Rekabentuk Konsep	10 days	Mon 6/10/13	Fri 6/21/13	37,38	40																				
40	1.3.3.8		VE & GN2	5 days	Mon 6/24/13	Fri 6/28/13	39	41																				
41	1.3.3.9		Kelulusan Pelanggan	0 days	Fri 6/28/13	Fri 6/28/13	40	48,49,50,42FS+34 da																				
42	1.3.3.10		Penerimaan Lukisan Akhir Senibina (100 Scale)/Geometrik	1 day	Tue 8/20/13	Tue 8/20/13	41FS+34 days	48FS+30 days,49FS+30																				
43	1.3.4		SST Kontrak Utama	123 days	Wed 8/21/13	Fri 2/21/14																						
44	1.3.4.1		Lukisan Terperinci Senibina	53 days	Wed 8/21/13	Fri 11/8/13	42	45																				

Project: WBS G1
Date: Fri 9/25/15

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Critical

Critical Split

Progress

Deadline

Page 1

ID	WBS		Task Name	Duration	Start	Finish	Predecessors	Successors		1st Quarter				3rd Quarter		1st Quarter				3rd Quarter		1st Quarter				3rd Quarter		1st Quarter			
										Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May
45	1.3.4.2		SST Kontrak Utama	70 days	Mon 11/11/13	Fri 2/21/14	44	73																							
46	1.3.5		Penyediaan Rekabentuk Terperinci	73 days	Fri 10/4/13	Wed 1/22/14																									
47	1.3.5.1		Penyediaan Lukisan Susunatur	40 days	Fri 10/4/13	Wed 12/4/13																									
48	1.3.5.1.1		Elektrik	40 days	Fri 10/4/13	Wed 12/4/13	42FS+30 days,36,37,4	51,53																							
49	1.3.5.1.2		ELV	40 days	Fri 10/4/13	Wed 12/4/13	42FS+30 days,41	51,54																							
50	1.3.5.1.3		ICT	40 days	Fri 10/4/13	Wed 12/4/13	42FS+30 days,38,41	51,55																							
51	1.3.5.2		Lukisan Koordinasi IBS Elektrik	5 days	Thu 12/5/13	Wed 12/11/13	48,49,50	57																							
52	1.3.5.3		Penyediaan Lukisan Skematik	10 days	Thu 12/5/13	Wed 12/18/13																									
53	1.3.5.3.1		Elektrik	10 days	Thu 12/5/13	Wed 12/18/13	48	57																							
54	1.3.5.3.2		ELV	10 days	Thu 12/5/13	Wed 12/18/13	49	57																							
55	1.3.5.3.3		ICT	10 days	Thu 12/5/13	Wed 12/18/13	50	57																							
56	1.3.5.4		Kajian Semula Lukisan Rekabentuk	22 days	Thu 12/19/13	Tue 1/21/14																									
57	1.3.5.4.1		Kajian Semula Lukisan Rekabentuk 1	1 day	Thu 12/19/13	Thu 12/19/13	53,54,55,51	58																							
58	1.3.5.4.2		Kemaskini Pindaan 1	10 days	Fri 12/20/13	Fri 1/3/14	57	59																							
59	1.3.5.4.3		Kajian Semula Lukisan Rekabentuk 2	1 day	Mon 1/6/14	Mon 1/6/14	58	60																							
60	1.3.5.4.4		Kemaskini Pindaan 2	10 days	Tue 1/7/14	Tue 1/21/14	59	62,63,64																							
61	1.3.5.5		Verifikasi rekabentuk	1 day	Wed 1/22/14	Wed 1/22/14																									
62	1.3.5.5.1		Elektrik	1 day	Wed 1/22/14	Wed 1/22/14	60	66																							
63	1.3.5.5.2		ELV	1 day	Wed 1/22/14	Wed 1/22/14	60	67																							
64	1.3.5.5.3		ICT	1 day	Wed 1/22/14	Wed 1/22/14	60	68																							
65	1.3.6		Penyediaan BQ Dan Spesifikasi	10 days	Thu 1/23/14	Fri 2/7/14																									
66	1.3.6.1		Elektrik	10 days	Thu 1/23/14	Fri 2/7/14	62	70,71																							
67	1.3.6.2		ELV	10 days	Thu 1/23/14	Fri 2/7/14	63	70																							
68	1.3.6.3		ICT	10 days	Thu 1/23/14	Fri 2/7/14	64	70																							
69	1.4		Perolehan NSC Elektrik	52 days	Mon 2/10/14	Tue 4/22/14																									
70	1.4.1		Penyediaan Dokumen Meja Tender	5 days	Mon 2/10/14	Fri 2/14/14	66,67,68	74																							
71	1.4.2		Mohon dan terima LO daripada HOPT	5 days	Mon 2/10/14	Fri 2/14/14	66	73FS-1 day																							
72	1.4.3		Tender	16 days	Mon 2/24/14	Mon 3/17/14																									
73	1.4.3.1		Iklan Tender	1 day	Mon 2/24/14	Mon 2/24/14	71FS-1 day,45	74FS-1 day																							
74	1.4.3.2		Jual Tender	10 days	Mon 2/24/14	Fri 3/7/14	73FS-1 day,70	75FS+5 days																							
75	1.4.3.3		Tutup Tender	1 day	Mon 3/17/14	Mon 3/17/14	74FS+5 days	77FS+5 days																							
76	1.4.4		Penilaian Tender	16 days	Tue 3/25/14	Tue 4/15/14																									
77	1.4.4.1		Penerimaan Dokumen Tender	1 day	Tue 3/25/14	Tue 3/25/14	75FS+5 days	78																							
78	1.4.4.2		Penyediaan Laporan Penilaian Tender	15 days	Wed 3/26/14	Tue 4/15/14	77	79																							
79	1.4.4.3		Kelulusan Lembaga Perolehan	0 days	Tue 4/15/14	Tue 4/15/14	78	81																							
80	1.4.5		Penyediaan dan Penyerahan Dokumen Sub-Kontrak	5 days	Wed 4/16/14	Tue 4/22/14																									
81	1.4.5.1		Penyediaan SST dan Borang Kontrak untuk ditandatangani oleh SO	5 days	Wed 4/16/14	Tue 4/22/14	79	82																							
82	2		TAMAT	0 days	Tue 4/22/14	Tue 4/22/14	81																								

Project: WBS G1 Date: Fri 9/25/15		Task	Project Summary	Inactive Milestone	Manual Summary Rollup	Critical
Split		External Tasks	Inactive Summary	Manual Summary	Critical Split	
Milestone		External Milestone	Manual Task	Start-only	Progress	
Summary		Inactive Task	Duration-only	Finish-only	Deadline	